

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - Phase VIII - Mahabubnagar District - "Providing BT on R/f Kalwarala to Rangavaram (via) Gopaladinne, Pangal (M) in Mahabubnagar District" - Granting Extension of Agreement Time from 1-9-2012 upto 30.06.2013 without Liquidation Damages - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 520

Dated: 30-03-2013.
Read the following:-

- 1) G.O.Ms.No.68, PR&RD(Progs.II) Dept,dt.27.02.2009.
- 2) From the ENC(PR), PMGSY, Hyd, Memo No.W23/DEE.III/
PMGSY/AP-VIII-1206/M'Nagar/Kalwarala/2009,dt.5-3-13

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time from 1-9-2012 upto 30.06.2013 without Liquidation Damages in respect of the work "Providing BT on R/f Kalwarala to Rangavaram (via) Gopaladinne, Pangal (M) in Mahabubnagar District" under PMGSY Phase VIII as the delay is not attributed to the Contractor as the delay is due to Water logged area under Jurala Canal and Prohibition of blasting.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V.NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Mahabubnagar District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.